

# Progress on Off-site Cleanup and Interim Storage in Japan


July, 2015 Teruyoshi Hayamizu Councillor, Minister's Secretariat, Ministry of the Environment, Japan

# Outline

# **1. Policy Framework**

- 2. Progress in Special Decontamination Area (directly conducted by the Government)
- 3. Progress in Intensive Contamination Survey Area (conducted by the municipalities)
- 4. Decontamination Policies based on Studies regarding Radioactive Cesium Behavior
- 5. Interim Storage Facility
- 6. Cooperation with International Societies
- 7. Decontamination Report

## Radioactive Pollution Caused by the Accident at TEPCO's Fukushima Dai-ichi NPP



## **Framework of Decontamination**

### Legislation for Promoting Decontamination

- The Act on Special Measures Concerning the Handling of Radioactive Pollution came into force on January 1, 2012.
- Based on this Act, the following are carried out:
  - Planning and implementation of decontamination work
  - Collection, transfer, temporary storage, and final disposal


**Special Decontamination Area (SDA)** 

- 11 municipalities in the restricted zone (former) or the planned evacuation zone (< 20 km from the NPP, or annual cumulative dose is > 20 mSv)
- Decontamination is implemented by the national government
- (\*) Entire areas of Naraha, Tomioka, Okuma, Futaba, Namie, Katsurao, and litate. Some areas of Tamura, Minami Soma, Kawamata, and Kawauchi.

## **Intensive Contamination Survey Area (ICSA)**

- 104 municipalities in 8 prefectures (\*), in which over 0.23 μSv/hour of air dose rate (estimated from the long-term target of annual additional exposure dose, 1 mSv/year, under a certain condition) were designated as ICSAs.
- Decontamination is implemented by each municipality.
- The national government will finance and provide technical assistance.
  (\*) Iwate, Miyagi, Fukushima, Ibaraki, Tochigi, Gunma, Saitama, and Chiba

## Decontamination based on the "Act on Special Measures"



Note: The air dose rate  $0.23\mu$ Sv/h corresponds to a cautiously estimated individual exposure dose of 1mSv/y assuming that people spend (1) 8 hours outside (2) 16 hours in a wooden house with a low shielding rate in a day

#### Decontamination and disposal of soil at NPP

Implemented by the nuclear power plant operating company in charge (TEPCO)


# Outline

- 1. Policy Framework
- 2. Progress in Special Decontamination Area (directly conducted by the Government)
- 3. Progress in Intensive Contamination Survey Area (conducted by the municipalities)
- 4. Decontamination Policies based on Studies regarding Radioactive Cesium Behavior
- 5. Interim Storage Facility
- 6. Cooperation with International Societies
- 7. Decontamination Report

# **Decontamination Policy for the Special Decontamination Area**


Decontamination efforts are determined by the level of air dose rates based on the decontamination implementation plans.

- Area where annual exposure dose is higher than 50mSv (Area where residents have difficulties in returning for a long time): Policies are determined by radiation dose outlook based on demonstration model projects, residents' intention of returning, and visions for future industry and reconstruction.
- Area where annual exposure dose is 20-50mSv (Area where residents are not permitted to Live): Decontamination, aiming to reduce exposure dose in residential areas and farmlands to less than 20mSv/year.
- Area where annual exposure dose is lower than 20mSv (Area where evacuation orders are ready to be lifted): Decontamination is implemented.



## **Progress in the Special Decontamination Area**

(as of the end of May 2015)



## **Progress in the Special Decontamination Area** (as of the end of May 2015)

Progress on decontamination works (executing ratio and ordering ratio) is as follows:

Minami-Kawa-As of the **Tomioka** Kawauchi Namie **Futaba** Tamura Naraha Okuma Karsurao litate mata soma end of May Ε E F E Ε Ε Ο 0 0 0 O 2017 99 14 14 36 Residen-99.9 100 100 100 100 100 100 100 100 100 100 48 100 100 100 100 100 (30)(97)(11)(13)tial area 35 25 12 74 6 65 35 100 100 100 100 100 100 100 100 100 100 100 14 100 100 Farmland \_ (5) (68) (20)(34)(11)26 64 44 44 71 100 100 100 100 100 100 100 99.9 100 79 43 100 100 100 100 Forest 100 (58) (43)(41)(18)(52)35 27 100 100 100 100 100 100 100 100 100 4 100 100 6 65 22 46 70 100 100 Road (32)(26)

Note 1: Executing ratio is calculated as follows: ①Areas in which decontamination work (weeding, removal of sediment, and cleaning, etc.) is completed / ②All areas to be decontaminated

Note 2: Ordering ratio is calculated as follows: ③Areas for which MOE has given decontamination contracts to JVs (Joint Ventures)/ ②All areas to be decontaminated

Note 3: (1), (2), (3) might be modified with further review

Note 4: The number in () was the number in last month. When there is no change, it is not listed

E=Executing rate O=Ordering ratio

## **Effects of Decontamination Work in Kawauchi**

# [Air dose rate at the height of 1m from the ground at entire Kawauchi village\*]


Air dose rates at residential areas :

decreased approx. 45% comparing before decontamination to after decontamination

decreased approx. 63% comparing before decontamination to post-decontamination monitoring

and the effects of decontamination have been retained

\*entire Kawauchi village: indicates both former "Areas in Which Residents are not Permitted to Live" and former "Areas to Which Evacuation Orders are Ready to be Lifted"



## **Effects of Decontamination on Joban Expressway**

The integrated work of decontamination by MOE and road restoration and construction by East Nippon Expressway Company Limited enabled (i) the decrease in air dose rates, (ii) the minimization of waste, (iii) the shortening of work period, at the same time.


#### Outline of decontamination

Period	December 2012 ~ June 2013	Legend
Decontamination area	Areas where air dose rates exceeded 3.8 μSv/h (equivalent to 20 mSv/year) on the roads	Areas to which evacuation orders are ready to be lifted Areas in which residents are not permitted to live Areas where it is expected that
Main Decontamination method	<ul> <li>Side slope : Weeding (removing vegetation)</li> <li>Road surface : High pressure water jet washing</li> <li>Future site : Weeding, Soil mixture, Surface compaction</li> <li>Bridge (handrail, safety fence) : Wiping out</li> <li>** Top soil removal of road surface was omitted for the not-yet-opened areas of the main line.</li> </ul>	As of Oct. 1, 2014 Opened on April 8, 2012 L=14.4km Opened on April 8, 2012 L=14.4km Minami-soma Kashima SA

#### Significant decrease in air dose rates after the integrated work


Section (as of June	Target (μSv/h)	Average air dose rate at the height of one meter (μSv/h)			Decreasing rate for Oct.2014 to
2012)		Before	After	Oct. 2014	pre- decontamination
①3.8 μSv/h< ~≦9.5 μSv/h	≦3.8	4.3	2.8	0.9	79%
②>9.5 μSv/h	≦9.5	15.7	9.9	2.3	85%

#### • Zones of decontamination on Joban Expressway



## Integrated Work of Decontamination and Road Restoration and Construction

The integrated work enabled (i) the decrease in air dose rates, (ii) the minimization of waste, (iii) the shortening of work period, at the same time.




The volume of generated soil was reduced by 14,000 m<sup>3</sup>.

## **Basic Structure of a Temporary Storage Site**

#### Basic structure of a temporary storage site - A case in Special Decontamination Area -

- Shielding of radiation by sandbags with shielding effect
- Prevention of infiltration of leachate to the ground by bottom cover sheets and collection tanks
- Prevention of ingress of rainwater by covering sheet
- Monitoring of groundwater for unexpected infiltration
- Prevention of entrance and access by outsiders, surrounding with fence



## Safety Management of Temporary Storage Sites - Inspection and Measurement -

#### **Contents of Inspection and Measurement in SDA**

Class	Work Item	Contents		Frequency
Normal	Inspection by	• To check the damage, deformation, deterioration of important		Once / week
Situation	visual	facilities such as sheet, water catchment, fence and signage		
	observation	<ul> <li>To provide emergency repair if needed</li> </ul>		
	Various	<ul> <li>Air dose rate (µSv/h)</li> </ul>		Once / week
	measurement	<ul> <li>Leachate from the inside</li> </ul>	<ul> <li>Radioactive concentration</li> </ul>	As the occasion demands
			<ul> <li>Drainage from collection tank</li> </ul>	(essential at drainage)
		<ul> <li>Ground water</li> </ul>	<ul> <li>Radioactive concentration</li> </ul>	Once/month
	Environment	<ul> <li>Mowing, clean-up etc.</li> </ul>		As the occasion demands
	maintenance			
Emergency	Inspection by	Same as in normal situation		At the time of rainfall,
(unusual	visual			wind and earthquake
weather,	observation			exceeding the standards
etc.)				

#### Criteria for "unusual weather, etc. (emergency)"

Phenomenon	Standard value	
Rainfall	Exceeding 60 mm/day in the most recent data of Automated Meteorological Data Acquisition System or	
	exceeding the value/s for heavy rain warning in the municipalities concerned	
Wind velocity	Exceeding 20 m/s at maximum in the most recent data of Automated Meteorological Data Acquisition	
	System	
Earthquake	Exceeding the seismic intensity 4 in the municipalities concerned	

# Outline

- 1. Policy Framework
- 2. Progress in Special Decontamination Area (directly conducted by the Government)
- 3. Progress in Intensive Contamination Survey Area (conducted by the municipalities)
- 4. Decontamination Policies based on Studies regarding Radioactive Cesium Behavior
- 5. Interim Storage Facility
- 6. Cooperation with International Societies
- 7. Decontamination Report

## **Progress in Intensive Contamination Survey Area**

- Number of municipalities designated as the Intensive Contamination Survey Area:
  - <u>104 (at the start)  $\rightarrow$  99 (at present)</u>

The designation was lifted in five municipalities because of the radiation dose decrease, etc.

- Municipalities that formulated decontamination implementation plans:
   <u>94 municipalities (all that had intended to do)</u>
- Municipalities that have completed or almost completed their plans (and continued monitoring of air dose rates). <u>48 municipalities</u>

Municipalities in process of implementing decontamination based on the plans:

46 municipalities

In most of the decontamination plans , ending time period is set between FY2015- FY2016.

 The progress of decontamination
 In Fukushima pref. (as of the end of May 2015): <u>Public facilities: approx. 90%</u> <u>Residential houses: approx. 60%</u> <u>Roads: approx. 50%</u>

•Outside Fukushima pref. (as of the end of March 2015): Schools & nurseries: almost completed Residential houses: approx. 90%

岩手県 Completed based on the plan Municipalities that have formulated decontamination plans based on the Act 宮城県 Other ICSA Inside the orange frame is the SDA Fukushima Dai-ichi Fukushima NPS Tochigi Gunma Ibaraki Saitama Chiba

Designation of ICSA lifted


As of April 2015

Roads: approx. 90%

# Outline

- 1. Policy Framework
- 2. Progress in Special Decontamination Area (directly conducted by the Government)
- 3. Progress in Intensive Contamination Survey Area (conducted by the municipalities)
- 4. Decontamination Policies based on Studies regarding Radioactive Cesium Behavior
- 5. Interim Storage Facility
- 6. Cooperation with International Societies
- 7. Decontamination Report

## **Decontamination Policies on Forested Areas**



## **Decontamination Policies on Rivers and Lakes**

<u>Contaminated sediments in rivers and lakes generally do not impact the air dose rate of the</u> <u>surrounding environment due to the radiation shielding by water</u>. (More than 99% of radiation is shielded at the depth of 1 m). Thus, <u>decontamination will be implemented as necessary only</u> <u>in case that shielding is not effective due to drying up of water</u>, air dose rate is relatively high by the accumulation of radioactive cesium, and there is high-human activity.

Decontamination will At public facilities such as Decontamination will not be implemented parks and playgrounds be implemented only Dam because of the waterusing a part of river beds, in reservoirs located at shielding effect that where there are many residential areas and prevents radioactivity public activities, parks, and only when Lakes from impacting the decontamination will be water is dried up for a surrounding implemented as a part of certain period of time environment. the living area and the surrounding as necessary, comparing air dose rate is the air dose rate to that of significantly increased. Reservoirs the surrounding living \*Measures for the areas. restart of farming and Rivers agricultural **<u>X</u>**Continuous monitoring and **River** reconstruction will be research & development from Farmland implemented by MAFF. terrace the long term perspective will be conducted to comprehend Continuous measures the environmental behavior of such as food inspection and water inspection at **Drinking water** radioactive cesium throughout the water treatment Food the entire river basin. plants will be taken.

18

## **Follow-up of Decontamination**

Post-decontamination activities are based on local conditions, types of future land use and current air dose rates and include the following:

#### ① Confirming retained effects of decontamination / Follow-up decontamination

1) Post-decontamination monitoring Post-decontamination monitoring is implemented for approximately six months to a year after decontamination.

2) Follow-up decontamination

If post-decontamination levels do not remain adequately low, an investigation may be conducted and if practicable, follow-up decontamination may take place taking into account rationale and feasibility. XIf the overall air dose rate remains at acceptable levels, follow-up decontamination will only take place in specific areas as opposed to whole-area, follow-up decontamination.

#### **(2)** Continuous monitoring

Continuous monitoring will be conducted until the decontamination area designation is lifted.

#### **③** Service to residents

Radiation monitoring and risk communication will be conducted in hopes to ease anxieties among local residents

- MOE cooperates with relevant ministries and local governments to measure and manage individual doses, provide health consultations, and more.
- MOE utilizes individual doses for consideration of the decision rationale, the scope of follow-up decontamination and service to residents, in view of the implementation of measurement and management of individual doses and the long-term individual additional exposure levels.

# Outline

- 1. Policy Framework
- 2. Progress in Special Decontamination Area (directly conducted by the Government)
- 3. Progress in Intensive Contamination Survey Area (conducted by the municipalities)
- 4. Decontamination Policies based on Studies regarding Radioactive Cesium Behavior

# **5. Interim Storage Facility**

- 6. Cooperation with International Societies
- 7. Decontamination Report

## What is an Interim Storage Facility (ISF)?

- OIn Fukushima prefecture, large quantities of contaminated soil and waste have been generated from decontamination activities.
- OCurrently, it is difficult to clarify methods of final disposal of such soil and waste.
- OUntil final disposal becomes available, it is necessary to establish an Interim Storage Facility (ISF) in order to safely manage and store soil and waste.

The following materials generated in Fukushima prefecture will be stored in the ISF.

1. Soil and waste (such as fallen leaves and branches) generated from decontamination activities, which have been stored at the Temporary Storage Sites.



- \* In principle, combustible materials will be incinerated, and incinerated ash will be stored.
- 2. Incineration ash with radioactive concentration more than 100,000 Bq/kg.

## **Process regarding the Interim Storage Facility**

TIME	CONTENTS	
Oct. 2011	MOE announced the Basic Principles of the roadmap of the Interim Storage Facility (ISF).	
April 2013-	MOE started the field survey including boring survey, obtaining the consent from the local communities	
Dec. 2013	MOE requested that Fukushima prefecture and the 3 towns (Futaba, Okuma and Naraha) accept the establishment of the ISF .	
Feb. 2014	The Governor of Fukushima requested the national government to consolidate the ISF in Okuma and Futaba.	
May-June, 2014	The Government held <u>explanatory meetings for residents. (16 times in total: 10 times in Fukushima, 6 times</u> outside Fukushima)	
Sep. 1, 2014	The Governor of Fukushima accepted the construction of the ISF, and both mayors of Okuma and Futaba agreed that the government would explain to the landowners. At the same time, the Governor asked confirmation of the five conditions of the national government before its acceptance of transportation of soil.	
Sep. 2014 -	MOE held <u>explanatory meetings for landowners</u> (12 times in total: 9 times in Fukushima and 3 times outside Fukushima).	
Oct Nov. 2014	The amendment bill for the Japan Environmental Safety Corporation (JESCO) Law in order to legislate the final disposal of contaminated soil and waste outside Fukushima prefecture was approved by the Cabinet and submitted to the Diet in Oct. The law was enacted in Nov. and put into effect in Dec.	
Dec.2014-Jan.2015	Both Okuma and Futaba accepted the construction of the ISF.	
Feb. 3, 2015	The construction of stock yards in the ISF started.	
Feb. 8, 2015	The Minister of the Environment and the Minister for Reconstruction explained to the Governor of Fukushima the progress related to the five conditions which should be confirmed before the transportation of soil to the ISF.	
Feb. 25, 2015	The Governor of Fukushima and both mayors of Okuma and Futaba conveyed the acceptance to the Minister of the Environment and the Minister for Reconstruction.	
March, 2015 -	Transportation of soil from temporary storage sites to the stock yards started in Okuma on March 13, in Futaba on March 25, and sequentially in other municipalities.	

## **Five Conditions for Commencement of Transportation to ISF**

### Fukushima prefecture's offers concerning ISF (Sep. 1, 2014)


Fukushima prefecture asks the government for understandable and thorough explanations to the landowners. Although Fukushima prefecture has already accepted construction of the ISF, it will not accept transportation of soil to the ISF until the following five conditions are met.

- <1> Enactment of the law for the final disposal outside Fukushima prefecture
- <2> Preparation of budget for grants concerning the ISF, etc. with high flexibility
- <3> Clarification of operation & maintenance of transportation routes and roadside measures
- <4> Safety on the facility and transportation
- <5> Safety agreement with Fukushima prefecture, Okuma town and Futaba town



• The Governor and the mayors of Okuma and Futaba accepted transportation (Feb. 25, 2015)

## **Planned Site for the Interim Storage Facility**



#### **Estimated Volume in the Interim Storage Facility** (m<sup>3</sup>) Estimated volume of generated soil, etc. from decontamination work (in case of 22 million m<sup>3</sup>) 10mil. Olt is estimated that generated soil from decontamination will be approx. 16 ~22 mil. m<sup>3</sup> after the volume reduction (incineration) ref. : approximately 13~18 times as much as the volume of approx. approx. 10.35 mil. 5mil. Tokyo Dome (1.24 mil. m<sup>3</sup>) 10.06 mil. m<sup>3</sup> m<sup>3</sup> X In considering the plan for the Interim Storage Facility, storage of products whose volume is difficult to estimate at this moment is taken into account. approx. 1.55 mil. m<sup>3</sup> approx. approx. 20,000 m<sup>3</sup> 10,000 m<sup>3</sup> 0.01 mil. Incineration ash Soil with less Soil with more Soil with Wastes with more than from than than 8,000~ 100,000Bg/kg within decontamination 8,000Bq/kg 100,000Bq/kg 100.000Bq/kg

countermeasure area


anna ann ann an ----

waste

#### 25

## Facilities and Disposal Process at the Interim Storage Facility

#### The Interim Storage Facility will consist of several facilities with various functions.



## **Basic Plan for Transportation of Soil to the ISF**

# 1. Basic principles of transportation

- (1) Safe and Secure
- (2) In a short period of time and in smooth manner
- (3) Under the cooperation with the public and relevant organization

#### 2. Basic items of transportaion

- (1) Object of transportation
- (2) Role-sharing between the national government and municipalities
- (3) Means of transportation etc.
- (4) Current and future situation of road traffic

# 4. Measures for implementation of transportation

- (1) Development of implementation plan for transportation
- (2) Role-sharing of transportation

### 3. Basic policy on transportation

- (1) Implementation of integrated management
- (2) Smooth transportation that contributes to the reconstruction of the whole Fukushima prefecture
- (3) Securement of residents' safety and minimization of environmental impacts
- (4) Positive use of expressway
- (5) Intensive transportation and use of large-sized vehicles
- (6) Taking all measures to prevent accidents and limit possible damage
- (7) Implementation of monitoring and provision of information to the public
- (8) Development of public understanding

- (3) Strengthening of cooperation among relevant organizations
- (4) Conducting of pilot transportation
- (5) Road and traffic measures
- (6) Education and training of drivers and worker etc.

## Transportation to the ISF (Pilot Transportation)

- Pilot transportation is implemented for about a year in order to confirm safe and secure transport towards full-scale transportation of a large quantity of removed soil
- From the start of pilot transportation, MOE conducts management of whole targeted materials, traffic management (transportation vehicles) and monitoring survey to implement safely and steadily
- By pilot transportation, approx. 1,000 m<sup>3</sup> of removed soil will be transported from each relevant municipality, depending on each specific situation

#### Formulation of traffic operation plan


Before implementing transportation, MOE makes sufficient adjustment with the relevant municipalities and provide education and trainings to drivers and so on.

## Route setting

Transport route is set beforehand, making use of express highways.

## Loading

Extra care is taken for the surrounding environment by loading and securing the packaging so it does not scatter or leak.



#### Transportation

During the delivery, transport objects and location will be monitored.

## Response to accidents

A system shall be established in case of an accident, to be thoroughly prepared and for proper response.

### Monitoring survey

Impacts on the living environment and of radiation doses due to transportation are monitored and will be publicly announced.

⇒ MOE is preparing for full-scale transportation through implementation and review of the pilot transportation

## Pilot Transportation / Storage at Stock Yards

	Pilot 1	Transpiration fro	om TSS	Storage at Stock Yards
	Okuma Futaba Tamura Tomioka Kawauchi Hirono Namie Katsurao Naraha	Commencement March 13 March 25 April 10 May 26 June 8 June 22 June 23 June 26 June 30	Completion April 7 April 14 May 25 June 6 * As of June 30	Volume of storage at stock yards(as of June 30)> In Okuma: 4,496 m <sup>3</sup> In Futaba: 1,166 m <sup>3</sup> * Calculated on the assumption that the volume of a large bag is one m <sup>3</sup> . Air dose rates at the stock yards> No significant change in dose rates before and after transportation
Screening of Trucks				<ul> <li>* Air dose rates at the stock yards are</li> <li>In Okuma: about 1 – 9 μSv/h</li> </ul>
Surface doses of all the trucks from the stock yards have been screened and below the standard (13,000 cpm).				In Futaba: about 1 – 4 µSv/h



Transportation operations from Minami-Daira TSS in Okuma town



Installation operations to the stock yard in Okuma town

# Steps for Final Disposal outside Fukushima Prefecture within 30 years from the start of the ISF

• Final disposal will be processed outside Fukushima prefecture in accordance with 8 steps

•Collecting information widely and considering physical attenuation of radiation in the process, MOE will undertake:

①research and develop technology

<

- (2) study of a direction of the final disposal taking into account the possibility of volume reduction and recycling
- MOE will develop national public understanding through dissemination of information concerning reuse
- of low radioactive materials and the final disposal outside Fukushima prefecture

eps towards the final disposal >	Start of ISF30 years from the start of ISFTimeline
<b>STEP1:</b> Comprehension of trends in research & development at home and abroad	STEP 1
<b>STEP2:</b> Studying the direction of future research & development	STEP 2
STEP3: Furthering research & development	STEP 3
<b>STEP4:</b> Studying the direction of the final disposal including consideration of possibilities of volume reduction and recycling	STEP 4
	Taking soil and wastes out of the facility through volume reduction and recycling
<b>STEP5:</b> Investigation, review and adjustment concerning final disposal sites	Development of national public understanding of STEP 5
STEP6: Land preparation of final disposal sites	final disposal outside Fukushima prefecture
STEP7: Installation of soil and wastes to final disposal sites	STEP 7
STEP8: Completion of final disposal	STEP 8

## **Technology Development of Volume Reduction and Recycling**

The government implements the projects on soil volume reduction and recycling, etc. in order to prepare for final disposal outside of Fukushima Prefecture within 30 years after the start of the ISF.

#### Investigation for formulation of technology development strategy

A committee consisted of experts will be established and implements (1) to collect information and verify the latest technologies here and abroad (2) to manage the progress of the projects listed below (3) to formulate a strategy for technology development including targets and scenarios.

# R&D and verification directly-managed by the government

For the early realization of volume reduction and recycling, following projects will be implemented by small scaled classification plants\*: (1) Performance evaluation of plants (2) various tests of soil behavior after treatment and concentrated residual substances (3) demonstration application of soil as cover-soil material and construction material



(\*) Classification: A technology used to separate small clay from excavated soil by polishing and cleaning based on the cesium properties for adhering to small clay.

Plant for soil classification

#### Investigation for promoting of recycling

For exploitation of application of soil with lowlevel contamination to construction, the following will be studied by MOE in cooperation with research institutions of the relevant ministries and the federation of construction contractors: (1) demand trends for civil engineering materials (2) assessment of required quality and safety for various purposes (3) strategy for promoting recycling of soil





Examples of recycling (left: roadbed material right: core of breakwater)

# Outline

- 1. Policy Framework
- 2. Progress in Special Decontamination Area (directly conducted by the Government)
- 3. Progress in Intensive Contamination Survey Area (conducted by the municipalities)
- 4. Decontamination Policies based on Studies regarding Radioactive Cesium Behavior
- 5. Interim Storage Facility

# 6. Cooperation with International Societies

7. Decontamination Report

## **Cooperation with International Societies**

To effectively conduct unprecedented off-site cleanup, MOE has asked and been given advice and evaluation from international and expert points of view. It has also actively shared its experiences with the international community.

#### **IAEA International Mission**

In response to the request made by the Government of Japan, IAEA conducted an International Mission to Japan in Oct. 2011 and Oct. 2013 (as a follow-up mission of 2011) to provide assistance to Japan in assessing the progress made with the remediation, to review remediation strategies, and to share its findings with the international community as lessons learned.

#### Evaluation and advice from the follow-up mission of 2013

#### [Evaluation]

- Japan has achieved good progress in the remediation activities.
- The team found significant progress in the institutional arrangements, many examples of good practice in stakeholder involvement, a practical option for remediation of forests, development and implementation of TSS, establishment of ISF, and implementation of incineration for volume reduction of contaminated material.

#### [Advice]

- Japanese institutions are encouraged to increase efforts to communicate that in remediation situations, any level of individual radiation dose in the range of 1 to 20 mSv per year is acceptable in line with the international standards and with the recommendations from the relevant international organisations, that 1mSv/y is a long-term goal and it cannot be achieved in a short time solely by decontamination work. The appropriate application of the optimisation principle in a remediation strategy, and its practical implementation, requires a balance of all factors that influence the situation, with the aim of obtaining the maximum benefit for the health and safety of the people affected.
- Communicating the entire remediation and reconstruction programmes and how the various components interact (e.g. tradeoffs between reducing exposure and increasing waste volumes) could reduce uncertainties and provide greater confidence in the decisions being made.
- There needs to be a continued movement towards the use of the individual doses, as measured with personal dosimeters to support remediation decisions.
- Continuing the optimization of the remediation of forest areas by concentrating efforts in areas that bring greatest benefit in reducing doses to the public and avoiding damage to the ecological functioning of the forest is recommended.
- It is encouraged that the responsible organisation(s) to carry out appropriate demonstrations of the safety of the facilities and activities for the management of contaminated materials, in particular for long-term activities, and to allow for their independent evaluation.

## **Cooperation with International Societies**

# Information exchange through bilateral frameworks (U.S., France, UK, etc.) and international organisations (IAEA, OECD/NEA, etc.)

MOE has exchanged information among policy makers and experts, concerning decontamination policy, methods, and research for the environmental behavior of radioactive materials and utilized shared knowledge and information to review and implement its decontamination activities.

#### Activity cases of the "Working Group on Decommissioning and Environmental Management" under the <u>"US-Japan Bilateral Committee on Civil Nuclear Cooperation"</u>

(1) Experts from DOE and EPA of U.S. (February-March, 2013)

MOE hosted three U.S. experts and shared information on decontamination policies. It utilized their advice on radiation protection, decontamination methods, waste & soil management based on their experience and professional knowledge

(2) U.S. – Japan workshop (July 2013)

Government officials and researchers from Japan and abroad shared information about research on cesium behavior and stakeholder communication. MOE reported at the Environmental Remediation Study Meeting and utilized shared information to improve its decontamination policies.

#### **Dissemination of information abroad**

Dissemination of information using the decontamination information web-site and the Decontamination Information Plaza

Provision of accurate information to embassies and foreign media

Development of the Decontamination Report









# Outline

- 1. Policy Framework
- 2. Progress in Special Decontamination Area (directly conducted by the Government)
- 3. Progress in Intensive Contamination Survey Area (conducted by the municipalities)
- 4. Decontamination Policies based on Studies regarding Radioactive Cesium Behavior
- 5. Interim Storage Facility
- 6. Cooperation with International Societies

# 7. Decontamination Report

## **Decontamination Report**

MOE developed the Decontamination Report, a comprehensive report regarding the basic policies and framework of decontamination, contractors' experience on project management, applicable conditions and effects of actual decontamination technologies, in March 2014. MOE aims to convey the experience of decontamination and lessons learned both domestically and internationally and to contribute to improvement of decontamination through compiling the information.

## **Table of contents**

- 1. The basic features of off-site decontamination in Japan
- 2. Overview of decontamination procedures
- 3. Management and treatment of decontamination soil and waste
- 4. Management of decontamination project
- 5. Effects of decontamination
- 6. Overview, usage and applicable conditions, and verification of effects of decontamination technologies
- The report is available on the MOE decontamination web-site (in Japanese): http://josen.env.go.jp/material/pdf/report\_on\_decontamination\_h26.pdf
- English version will be coming soon and be provided for policy makers and experts in the world, in cooperation with IAEA.

# Thank you for your kind attention

# <u>http://josen.env.go.jp/en/</u> <u>http://josen-plaza.env.go.jp/</u>



Ministry of the Environment, Government of Japan