



The Current Situation of Off-site Clean-up in Japan

July 20, 2017

Daisuke UESAKO

Deputy Director

Office for Decontamination of Radioactive Materials
and International Cooperation



Ministry of the Environment, Japan

Off-site Clean-up in Fukushima – Workflow

Decontamination



Interim Storage Facility (ISF) *under construction



Temporary Storage Sites (TSS)



Contaminated Soil

Transportation



Contaminated Soil etc.

Incinerated Ash
($>100,000\text{Bq/kg}$)



Contaminated Soil

Final Disposal
*under consideration

History of Off-site Cleanup in Fukushima

March 2011	TEPCO Fukushima Daiichi Nuclear Power Plant accident
August 2011	Act on Special Measures concerning the Handling of Radioactive Pollution (Act on Special Measures) enacted
October 2011	IAEA Mission on remediation of large contaminated areas off-site the Fukushima Dai-ichi NPP
January 2012	Act on Special Measures enforced (start of whole area decontamination)
October 2013	Follow-up IAEA International Mission
Sep 2014 – Jan 2015	Fukushima Prefecture, Okuma and Futaba Towns accepted the construction of the Interim Storage Facility (ISF)
March 2015	Transportation of removed soil to the ISF started
November 2016	Construction of the ISF started
March 2017	<u>Whole area decontamination completed within the Special Decontamination Area</u> (excl. Areas where Returning is difficult)
June 2017	Trial Run of the ISF started

1. Off-site Decontamination

2. Interim Storage Facility

Decontamination based on the “Act on Special Measures”

1) Special Decontamination Area

Designation of SDA
by the Minister

Development of the
decontamination
implementation plan
in the SDA
by the Minister

Implementation of decontamination
by the national government



2) Intensive Contamination Survey Area

Designation of ICSA by the Minister
(Areas where air dose rate is $0.23\mu\text{Sv/h}$ or more)
※ $0.23\mu\text{Sv/h}$ is a criterion for designation of ICSA and not a decontamination target


Survey measurement by the mayors

Development of the decontamination
implementation plan by the mayors

Implementation of decontamination
by the municipalities, etc.
(The national government allocates budgets.)

Note: The air dose rate $0.23\mu\text{Sv/h}$ corresponds to a cautiously estimated individual exposure dose of 1mSv/y assuming that people spend
① 8 hours outside ② 16 hours in a wooden house with a low shielding rate in a day

Progress in the Special Decontamination Area (as of April 1, 2017)




The whole area decontamination in the SDA completed in March 2017, excluding “Areas where Returning is Difficult”.

Evacuation orders have been lifted in 9 municipalities below.

Municipality	Evacuation order was lifted on
Tamura city	April 1, 2014
Kawauchi village	October 1, 2014 June 14, 2016
Naraha town	September 5, 2015
Katsurao village	June 12, 2016
Minamisoma city	July 12, 2016
Iitate village	March 31, 2017
Kawamata village	March 31, 2017
Namie town	March 31, 2017
Tomioka town	April 1, 2017

Recovery of “Areas where Returning is Difficult”

“**Reconstruction Hubs**” will be set within the Areas where Returning is difficult, where **the evacuation orders will be lifted in about 5 years** after the radiation dose reduction and the preparation will be made for habitation.



Progress in the Intensive Contamination Survey Area

- ◇ Number of municipalities designated as the Intensive Contamination Survey Area:

104 (at the start) → 92 (at present)

The designation was lifted in 12 municipalities due to the radiation dose decrease, etc.

- ◇ Municipalities in which the progress is 100%:
80 municipalities

- ◇ Municipalities in process of implementing decontamination based on the plans:
12 municipalities

- ◇ The progress of decontamination

•In Fukushima Pref. :

(as of the end of April 2017)

Residential houses / Public facilities / farmland & meadows: almost completed


Roads : approx. 90%

Forests in living area: approx. 80%

•Outside Fukushima Pref. :

(as of the end of March 2017)


Residential houses / Schools & nurseries/ parks, sports facilities / Roads / Farmland & meadows/ forests in living area: completed in all categories



※Progress of the whole area decontamination as of the end of April 2017

Effects of Decontamination

【Air dose rate at the height of 1m from the ground / Transition according to land category】



Whole SDA

※Only in areas with the data,
excluding Areas where
Returning is Difficult

The chart shows air dose rate average in each category (aggregated data of measuring points).
 Post-decontamination monitoring was implemented after 6 months to a year after the decontamination work. The latest result of post-decontamination monitoring in municipalities were summarized (the first or the second)


[Implementation period] • Monitoring before decontamination
 • Monitoring after decontamination
 • Post decontamination monitoring

Nov.2011 - July 2016
 Dec. 2011 - Sep. 2016
 Oct. 2014 - Dec. 2016

Transition of the Air Dose Rates

Compared air dose rate of 7 months after the accident (as of Nov. 5, 2011) with that of 67 months after the accident (as of Oct. 15, 2016), 71% decrease was found. This figure showed the decrease was faster than natural decay

Distribution map showing transition of the air dose rate within 80 km radius



“Result of airborne monitoring in and around Fukushima Prefecture (as of February 13, 2017, NSR)

Scale of Whole Area Decontamination Project

The MOE has budgeted approx. 2.6 trillion yen (= USD 24 billion) until FY2016 for decontamination of both the SDA and the ICSA. 16,000,000m³ of contaminated soil and wastes is estimated to have been removed.

Decontamination in SDA

- Total number of labor:
approx. 13,000,000 workers
- Budget: approx. USD 12billion
※ MOE's budget until FY2016 (excluding unnecessary cost)
- Volume of the generated soil:
approx. 8,400,000m³

From the above volume of soil already transported from TSS*: approx. 1,000,000m³
(as of the end of January 2017)

* Volume transported either to the ISF or to Temporary incineration facility

Decontamination in ICSA

- Total number of labor:
approx. over 17,000,000 workers
※ estimated from interviews with relevant municipalities
- Budget: approx. USD 12billion
(within Fukushima Pref. : approx. JPY 1.2trillion,
outside Fukushima Pref. : approx. JPY 0.5trillion
※MOE's budget until FY2016 (excluding unnecessary cost)
- Volume of the generated soil:
approx. 7,200,000m³ (estimation)
(within Fukushima 6,800,000m³,
outside Fukushima 400,000m³, both are estimation)

From the above volume of soil already transported from TSS*: approx. 1,100,000m³
(as of the end of January 2017)

1. Off-site Decontamination

2. Interim Storage Facility

What is an Interim Storage Facility (ISF)?

- ◆ In Fukushima Prefecture, large quantities of contaminated soil and waste have been generated from decontamination activities.
- ◆ Currently, it is difficult to clarify methods of final disposal of such soil and waste.
- ◆ Until final disposal becomes available, it is necessary to establish an Interim Storage Facility (ISF) in order to manage and store soil and waste safely.

The following materials generated in Fukushima Prefecture will be stored in the ISF.


1. Soil and waste (such as fallen leaves and branches) generated from decontamination activities, which have been stored at the Temporary Storage Sites.




* In principle, combustible materials will be incinerated, and incinerated ash will be stored.

2. Incineration ash with radioactive concentration more than 100,000 Bq/kg.

Planned Site for the Interim Storage Facility




(※) 放射性物質汚染対処特措法に基づき除染計画を策定している区域



Reception / Classification / Soil Storage Facility

Reception / Classification Facility



Unloading equipment


Equipment for container bag breaker

Equipment for primary classification

Equipment for secondary classification

Equipment for classification of radioactive concentration

Soil Storage Facility



Reception / Classification and Soil Storage Facilities in Okuma

- The construction started on November 15, 2016.
- MOE is now constructing the building of Reception / Classification Facility and implementing site preparation for the Soil Storage Facility
- After the construction of Reception / Classification Facility, trial operation will start and Soil Storage Facility is planned to be stored in fall this year.



Building construction in the reception / classification facility



Site preparation in a planned area of soil storage facility

Reception / Classification Facility and Soil Storage Facilities in Futaba

- The construction started November 15, 2016
- MOE is preparing trial operation of the Reception / Classification Facility and implementing site preparation for the Soil Storage Facility.
- After the construction of Reception / Classification Facility, trial operation will start and Soil Storage Facility is planned to be stored in fall this year.



Construction of the Reception / Classification Facility



Tree trimming and site preparation in a planned area of soil storage facility

Trial Run of the Reception / Classification Facility (1st term) in Futaba

< Overview and objectives of the trial run >

- ◆ Trial run of the Reception / Classification Facility in Futaba started on June 7, 2017.
- ◆ MOE will make sure whether classification, other treatment of the soil and waste, and monitoring survey in and around the site work as planned.



Interior of a tent in the Reception / Classification Facility



Soil after classification

Status of Planned Site for the ISF

As of the end of
June 2017

<u>Whole Area</u> approx. 1,600ha	Item	Whole area	Ratio to the whole area	<u>Registration record detail</u> (2,360pers.)
<u>Private Land</u> approx. 1,270 ha (approx. 79%)	Landowners with contact information	approx. 1,210ha	approx. 76% <small>※Areas with owners' contact information occupies approx. 96% to the total area</small>	1,780 pers.
	Property investigations accepted	approx. 1,150ha	approx. 72%	1,550 pers.
	Property already investigated	approx. 1,120ha	approx. 70%	approx. 1,550 pers.
	Contracted	approx. 521ha	approx. 32.6%	966 pers.
<u>National/ Municipality Land etc.</u> approx. 330ha (approx. 21%)	Town owned -land	approx. 165ha	approx. 10.3%	
	National/ Municipality land/ Land without address	approx. 165ha	approx. 10.3%	

Transportation to the ISF

- ◆ By the end of FY2016, approx. 230,000m³ of the contaminated soil was transported to the ISF
- ◆ In FY2017, approx. 500,000m³ of decontamination soil is targeted to be transported
- ◆ Safe and secure transportation will be sequentially conducted managing whole number of transport object, managing traffic of trucks, and implementing environmental monitoring, and etc.



Facilitation of bags at Stock Yards

<Actual achievement in FY2017>

As of July 5, 2017

- ◆ **Stored volume: 119,196 m³ (348,312m³ in total)**

* Calculated on the assumption that the volume of a large bag is 1 m³


- ◆ **Total number of trucks used: 19,887 (57,925 in total)**



Operation of a truck screening

Recycling demonstration project in Minami-soma City

1. Preliminary treatment / quality control process




2. Test embankment process

⑤ Construct and monitor test embankment

Construct test embankment (use quality-controlled soil for inside embankment and the soil which is not decontaminated soil for embankment surface)

Continue to measure an air dose rate and other indicators



Updated information is available on the website below:

<http://josen.env.go.jp/en/>

Ministry of the Environment
Government of Japan

▶ Link to main body | ▶ Sitemap

日本語 | English | Français | 한국어 | 中文

Search Font size S M L

▶ Links ▶ News & Topics ▶ 除染情報サイト（日本語サイト）

HOME Decontamination Interim Storage Facility Movie & Publication Policy & Document

Intensive Contamination Survey Area

Additional radiation exposure levels of over 1mSv/yr (0.23pSv/hr)

Movie Decontamination and reconstruction of Fukushima